

Mount Vernon Community School District: Possible Facilities Construction Timeline 2016-2017

February 2016

Piper Jaffray (Financial advisor) updates school board on bonding authority.
Superintendent suggests first draft of cost estimates.
Architects work to prepare basic drawings for board review in March 2016.

March 2016

Architects conduct audit of district facilities
Architects hold open houses for staff, students and community members.
Architects present basic information and cost estimates to the board.

April 2016

Architects present cost estimates and drawings to board, administration, and public.

May 2016

School Board forms Community Group (CG) to discuss facility upgrades.

June 2016

Community Group provides recommendations to school board regarding referendum.
School board determines costs and benefits of upgrades.

School bonding attorney assists with preparation of necessary petition.
Facility upgrade petition circulated in the community for signatures.

Architect works with school board to prepare project specifications and drawings.
Piper Jaffray (Financial Advisor) updates the school board on bonding authority.

July 2016

Prior to July 29, the petition is filed with the Board President and the Board votes on the election resolution and if the Board approves the resolution, then the timeline continues.

August 2016

Architects and Community Group provides the community with information about the proposed project.

Tuesday, September 13, 2016

Facilities project bond referendum election is held. If successful, plans continue.

Winter 2016

Architects meet with school board to discuss the project.
Architect works with School Board, staff, and community to revise project specifications and drawings.

Spring 2017

Bidding process begins for identifying construction project contractors.
Facility bonds for the project are sold.

Summer 2017

Project construction begins